

Hancock CSD
Capital Improvement Project
Construction Activity Report
4-25-22 – 4-29-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- No meetings held

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Punch-List Inspections/Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

Bus Garage:

- Thursday 4/28: Pouring of concrete apron. Saw-cutting for expansion joints.
- Friday 4/29: Installation of expansion material in expansion joint, clean-up and restoration at concrete apron and adjacent areas.

MS/HS:

- Monday 4/25 – Friday 4/29: Application and removal of paint remover on cornice (East Side of Building).

Planned Activities Next Week:

5/02/2022 – 5/06/2022

MS/HS:

- Application of paint remover and power washing of cornice section and building on West side of MS/HS