

Hancock CSD  
Capital Improvement Project  
Construction Activity Report  
6-27-22 – 7-01-22



**Financial Review:**

C&S and John Mauro to reconcile over the next couple of weeks.

**Health & Safety:** No health and Safety concerns were encountered.

**Meetings:**

- No Meetings Held

**C&S Required Actions**

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

**District Required Actions**

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

**AE Required Actions**

- Closeout
- Change Order Generation
- Resolution of outstanding items

**Construction Activities:**

MS/HS:

- Monday 6/27 – Application and removal of paint remover, painting of cornice. Installation of copper flashing.
- Tuesday 6/28 – Completion of application of, painting of cornice. Installation of copper flashing.
- Wednesday 6/29 – Demolition of existing copper flashing at District Office Cornice. Installation of copper flashing
- Thursday 6/30 – Painting of cornice. Installation of copper flashing.
- Friday 7/01 - Painting of cornice.

**Planned Activities Next Week:**

7/05/2022 – 7/08/2022:

MS/HS:

- Painting and installation of new copper flashing on cornice.