

Hancock CSD
Capital Improvement Project
Construction Activity Report
4-18-22 – 4-22-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- Friday 4/22: C&S attended weekly Admin Meeting to discuss work on MS/HS Cornice.

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Punch-List Inspections/Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

Bus Garage:

- Monday 4/18: Prep work for re-pouring of concrete apron. Concrete delayed due to power outage at Master's Concrete Plant
- Thursday 4/21: Filling, sanding and re-painting of overhead door jambs
-

MS/HS:

- Thursday 4/21: Remobilization of Streeter Associates for cornice work. Application of paint remover on cornice.
- Friday 4/22: Power washing and application of paint remover to cornice.
- Friday 4/22: Completion of MS/HS Cafeteria door frames and adjacent walls.

Planned Activities Next Week:

4/25/2022 – 4/29/2022

Bus Garage:

- Apron Replacement – Pouring of concrete apron (date dependent on restoration of power at Master's).

MS/HS:

- Application of paint remover and power washing of cornice and building.