

Hancock CSD
Capital Improvement Project
Construction Activity Report
5-09-22 – 5-13-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- No Meetings Held

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

MS/HS:

- Monday 5/09 – Friday 5/13: Application and removal of paint remover, painting and installation of new copper flashing on cornice.

Planned Activities Next Week:

5/09/2022 – 5/13/2022:

MS/HS:

- Application and removal of paint remover, painting and installation of new copper flashing on cornice.

Bus Garage:

- Replacement driver for exterior light fixture received 5/12. Installation of new exterior light driver, adjustment of sensors in Bus Garage bays to be scheduled next week.