

Hancock CSD  
Capital Improvement Project  
Construction Activity Report  
5-31-22 – 6-03-22



**Financial Review:**

C&S and John Mauro to reconcile over the next couple of weeks.

**Health & Safety:** No health and Safety concerns were encountered.

**Meetings:**

- Wednesday 6/01 – Meeting held to discuss outstanding deficiency items.

**C&S Required Actions**

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

**District Required Actions**

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

**AE Required Actions**

- Closeout
- Change Order Generation
- Resolution of outstanding items

**Construction Activities:**

MS/HS:

- Tuesday 5/31 – Application and removal of paint remover, painting of cornice.
- Wednesday 6/01 - Application and removal of paint remover, painting of cornice.
- Thursday 6/02 – No workers on-site due to inclement weather
- Friday 6/03 - Application and removal of paint remover, painting of cornice.

**Planned Activities Next Week:**

5/31/2022 – 6/3/2022:

MS/HS:

- Application and removal of paint remover, painting and installation of new copper flashing on cornice.
- To be scheduled – Service call for Walk-In Refrigerator.