

Hancock CSD
Capital Improvement Project
Construction Activity Report
6-06-22 – 6-10-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- No Meetings held

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

MS/HS:

- Monday 6/06 – Application and removal of paint remover, painting of cornice. Installation of copper flashing.
- Tuesday 6/07 - Application and removal of paint remover, painting of cornice. Installation of copper flashing.
- Wednesday 6/08 - Application and removal of paint remover, painting of cornice. Installation of copper flashing.
- Thursday 6/09 – Application and removal of paint remover, painting of cornice.
- Friday 6/10 - Application and removal of paint remover, painting of cornice.

Planned Activities Next Week:

6/06/2022 – 6/10/2022:

MS/HS:

- Application and removal of paint remover, painting and installation of new copper flashing on cornice.
- To be scheduled – Service call for Walk-In Refrigerator.