

Hancock CSD
Capital Improvement Project
Construction Activity Report
5-02-22 – 5-06-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- Wednesday 5/4 9:00 a.m. – Meeting held at Bus Garage to discuss precast columns at overhead doors.

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

MS/HS:

- Monday 5/2, Tuesday 5/3 and Thursday 5/4: Application and removal of paint remover on cornice (West Side of Building).
- Wednesday 5/4 and Friday 5/6: No application of paint remover due to inclement weather.

Planned Activities Next Week:

5/09/2022 – 5/13/2022:

MS/HS:

- Application of paint remover and power washing of MS/HS cornice.