

Hancock CSD  
Capital Improvement Project  
Construction Activity Report  
5-16-22 – 5-20-22



**Financial Review:**

C&S and John Mauro to reconcile over the next couple of weeks.

**Health & Safety:** No health and Safety concerns were encountered.

**Meetings:**

- Wednesday 5/18: Meeting held to discuss MS/HS Cornice Work and outstanding deficiency items.

**C&S Required Actions**

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

**District Required Actions**

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

**AE Required Actions**

- Closeout
- Change Order Generation
- Resolution of outstanding items

**Construction Activities:**

MS/HS:

- Monday 5/16 – No workers on-site due to inclement weather
- Tuesday 5/17 – Wednesday 5/18: Application and removal of paint remover, painting and installation of new copper flashing on cornice.
- Thursday 5/19 – No workers on-site at Cornice due to inclement weather. Cook Painting on-site second shift to perform touch-up painting at MS/HS Kitchen door frames.
- Friday 5/20 - Application and removal of paint remover and painting at cornice.

**Planned Activities Next Week:**

5/23/2022 – 5/27/2022:

MS/HS:

- Application and removal of paint remover, painting and installation of new copper flashing on cornice.

Bus Garage:

- Replacement driver for exterior light fixture received 5/12. Installation of new exterior light driver, adjustment of sensors in Bus Garage bays to be scheduled next week.