

Hancock CSD
Capital Improvement Project
Construction Activity Report
5-23-22 – 5-27-22



Financial Review:

C&S and John Mauro to reconcile over the next couple of weeks.

Health & Safety: No health and Safety concerns were encountered.

Meetings:

- No meetings held

C&S Required Actions

- Project Closeout
- Tracking completion of Deficiency and Punch-List Items
- Resolution of outstanding items at all buildings
- Provide notification of expected work activities to teachers in classrooms near cornice work on a daily basis

District Required Actions

- Please keep Construction Manager apprised of any changes in schedule or issues that arise from construction activities at all facilities.

AE Required Actions

- Closeout
- Change Order Generation
- Resolution of outstanding items

Construction Activities:

MS/HS:

- Monday 5/23 – Application and removal of paint remover, painting and installation of new copper flashing on cornice.
- Tuesday 5/24 - Application and removal of paint remover, painting and installation of new copper flashing on cornice.
- Wednesday 5/25 - Application and removal of paint remover, painting and installation of new copper flashing on cornice. Installation of new driver for exterior light fixture at Bus Garage. Re-programming of interior lighting occupancy sensors in Bus Garage.
- Thursday 5/26 – Installation of new copper flashing on cornice. Installation of second magnetic holder at cafeteria door 105.
- Friday 5/27 - Application and removal of paint remover at cornice above Main Entrance doors.

Planned Activities Next Week:

5/31/2022 – 6/3/2022:

MS/HS:

- Application and removal of paint remover, painting and installation of new copper flashing on cornice.